# RESOLUTION NO. 31-9

# A RESOLUTION AUTHORIZING A REDUCTION IN THE LETTER OF CREDIT SECURING IMPROVEMENTS IN SOUTHWINDS SUBDIVISION

BE IT RESOLVED BY THE PRESIDENT AND BOARD OF TRUSTEES OF THE VILLAGE OF CHATHAM, AS FOLLOWS:

Section 1. The outstanding obligation of First of America Bank of Springfield under a Letter of Credit dated September 26, 1989 pertaining to Southwinds Subdivision may be reduced to \$179,000 as reflected in the Engineer's Estimates signed by Joseph Greene, the engineer for the Village, attached hereto as Exhibit A.

<u>Section 2.</u> This Resolution is effective immediately. Passed this 27th day of November, 1990.

Carl Oblinger
Village President

Loso M. Miller Rose Miller

Village Clerk

AYES

NAYES

PASSED 11/27/

APPROVED 11/27/90



### auby, oglesby & bartolomucci

onsulting anginaers and surveyors — planners

1323 south first street / springfield, illinois 82704 / area code 217 / 544-8477

November 1, 1990 Project 89-2 Southwinds, Plat 1

#### ENGINEER'S ESTIMATE PLAT 1

			<u>Estimate</u>	Completed Work
1.	Street Pavement	4,700 SY	\$ 53,000	\$ 53,000
la.	Curbs	3,000 LF	21,600	21,600
2.	Grading		18,000	18,000
3.	Sanitary Sewers		43,000	43,000
4.	Storm Sewers		58,500	58,500
4a.	Retention		20,000	20,000
5.	Watermains		17,500	17,500
6.	Sidewalks 2,850	LF (2200 LF complete)	20,000	15,400
7.	Electric Distribu	ition	20,000	20,000
			\$271,600	\$267,000

- 267,000	x	10%	=	\$ 26,700
4,600	×	125%	=	5,750 \$ 32,450

Recommend bond reduction to \$32,500.

Reviewed & approved

Village Engineer

11-2-90

Date



## auby, oglesby & bartolomuccl

consulting engineers

1323 south first street / springfield, illinois 62704 / area code 217 / 544-8477

November 1, 1990 Project 89-2 Southwinds, Plat 2

### ENGINEER'S ESTIMATE PLAT 2

				Estimate	Completed Work
1.	Street Pavement	7,880	SY	\$ 118,800	\$ 118,800
la.	Curbs	5,062	LF	37,200	37,200
2.	Grading			18,000	18,000
3.	Sanitary Sewers			31,800	31,800
4.	Storm Sewers			32,000	32,000
4a.	Retention			2,000	2,000
5.	Watermains			25,000	25,000
6.	Sidewalks 2340 LF	(810 LF	complete)	16,400	5,700
7.	Electric Distributi	on		29,000	29,000
				\$ 310,200	\$ 299,500

				\$43,325
10,700	x	125%	=	13,375
-299,500	x	10%	=	\$29,950
310,200				

Recommend bond reduction to \$ 43,500.

Periewed & approved

Village Engineer

//-2-90 Date



### auby, oglesby & bartolomucci

consulting engineers land surveyors — pienners

1323 south first street / springfield, Illinois 52704 / area code 217 / 544-8477

November 1, 1990 Project 89-2 Southwinds, Chatham

#### ENGINEER'S ESTIMATE PLAT 3

				Engr. Est.	Completed Work
ı.	Street Pavement	4,172	SY	ș 53,500	
la.	Curbs	1,938	LF	14,000	\$ 14,000
2.	Grading			15,000	13,000
3.	Sanitary Sewers			43,000	43,000
4.	Storm Sewers			36,300	36,300
5.	Watermains			17,000	17,000
6.	Sidewalks	2,120	LF	15,000	
7.	Electric Distribution			12,000	
				\$ 205,800	\$ 123,300

\$ 205,800

- 123,300

 $$82,500 \times 1.25 = $103,125$ 

Recommend bond/letter of credit in the amount of \$ 103,000.

Reviewed & approved

Viklage Engineer

11-2-90 Date